

Councillor Representation Reporting Form

Councillor: Keith Patience

Body: LFRMP

Report Date: 29/01/2021

<p>Meetings attended and dates</p>	<p>Meeting of the LFRMP Strategic Steering Group 29/01/2021</p>
<p>Key issues discussed at the meeting(s) (relevant to LTC and its constituents)</p>	<p>As below</p> <p>Governance Structure and Interaction</p> <p>Board membership Chair Cllr David Richies Steering Group Chair Peter Aldous MP Key Stakeholders Chair Phil Aves</p> <p>Tidal Project Flood Barrier Project Tamzen Pope Project Manager.</p> <p>Case for Change December 2013 tidal surge,90 homes flooded 143 business flooded ,Road and Rail infrastructure impacted ,January 2017 a near miss. Increasing vulnerable to tidal flooding Key infrastructure in tidal flood plain (1 in 200 year) Circa 1500 homes ,850 businesses ,38 sub stations At least 14 telecoms pumping stations 1 Gas facility Lowestoft Railway Station Port of Lowestoft Bascule Bridge \$km of roads</p> <p>The Solution</p> <p>Phase 1 Fluvial and Pluvial including Property level Protection and tidal flood Protection.</p> <p>Package 1 tidal Floodwalls Hamilton Dock ABP port entrance Waveney Road from entrance to bus stop near Station Square</p> <p>Package 2Tidal Floodwalls -Bus stop to the South Pier including RNSYC</p>

	<p>Phase 2 Tidal Barrier</p> <p>Programme Fluvial/Pluvial = PLR Construction Feb 20-May 21 Velda Close Construction Jul 20 to May 21.</p> <p>Tidal Flood Walls = Construction Package 1 Apr21 -May 22 Construction Package 2 Oct21 -Mar22.</p> <p>Tidal Flood Barrier Outline Design, and simulation May 21 Detailed Design May 21-Dec 23</p> <p>Construction hopefully to be completed by Dec 25.</p> <p>Key Project Risks Legal agreements, Utility diversions Privat utilities'</p> <p>Covid 19</p> <p>Kirkley Stream Velda Close. Project Manager Matt Hullis</p> <p>Business Case development and Studies. Property -level resilience Velda Close flood defence's, Tidal flood walls tidal barrier Total cost £ 67 million =</p> <p>Update piling is near completion Pumping station is In the construction stage current completion date mid may. Over 150 homes should nox be protected Project is now closed to new properties and some delays were do to Covid/Brexit.</p> <p>It is worth noting that not all residents toot up the offer of new flood doors and other flood protection offers.</p>
<p>Any actions required by LTC?</p>	<p>None</p>
<p>Signed: Cllr Keith Patience</p>	<p>Date:30/01/2021</p>