

I attended site this morning as arranged.

It was found that the west side dial drive rod had come completely out. This was due to the base of the motion works coming loose. This has happened before and has been repaired at some point, by others.

The south, east and north dials were all showing different times, this was probably caused by the above issue.

The west side dial has been set to 12 o'clock and has not been reconnect as a repair is required. The other 3 dials were all set to time.

To correct the west side dial will involve removing the centre Perspex panel, removing the hands & motion works to our workshop, repairing the broken bracket, returning to site and reinstalling. The cost for this is £942 + VAT